## **OVERHEAD CRANE PRE-OPERATIONAL CHECK**

Crane#

Checks with power off		What to check for					
	Oil leaks	No visible leaks on floor beneath hoist, trolley or bridge gearboxes.					
2	Disconnect Switch	Accessible, clearly labeled & not locked out.					
3	Conductor Bars	Not damaged, sagging, pulling apart. Supports not bent or twisted.					
4	Collectors	Alligned and properly seated in conductor bars.					
5	Pendant Festoon	Track not bent or damaged, trolleys move freely, cable loops equal height.					
6	Pendant Cable	No knots, torn outer insulation, exposed wiring. Strain relief securely attached.					
7	Pendant / Remote	Clearly labeled. No damage, torn button boots or sticking buttons.					
Ch	necks with power on	What to check for					
8	Emergency Stop	Run hoist up & press e-stop. Hoist must stop! E-stop must stay latched.					
9	Pendant / Remote	Each button functions properly. Try each button and each speed.					
10	Hoist - Slow / Fast	No unusual noises. Hook stops immediately without <u>any</u> drift.					
11	Upper Limit	Functions properly. Test in slow speed first.					
12	Trolley - Slow / Fast	Operates smoothly no unusual noises. Stops without excessive drift. If equipped, travel limit switches function properly.					
13	Trolley Festoon	Track not bent or damaged, trolleys move freely, cable loops equal height.					
14	Bridge - Slow / Fast	Operates smoothly no unusual noises. Stops without excessive drift. If equipped, travel limit switches function properly.					
15	Anti-Collision	ti-Collision Must prevent uncontrolled contact between cranes. (Check slow speed first)					
16	Lower Block	Has capacity markings. No damage / wear to body or sheaves.					
17	Hook & Latch  No stretch, twist, gouges, nicks or arc-strikes. Hook turns freely and latch is secure and functions properly.						
18	Lower Limit	Hook stops above floor. 5 wraps of rope must remain on the drum.					
19	Wire Rope/rope guide No damage, distortion, permanent bends, broken wires, loose stranding. Wire rope is well lubricated. Rope guide is functioning properly.						
Cor	Comments:						

Operator Signature:		Date:	Time:				
Ove	Overhead Crane Post-Operational Check						
20	Parked Crane in Designated Area						
21	Raised Hook to a Safe Height and Pressed E-Stop						
22	Secured Pendant or Returned Remote to Designated Spot						
21	Turned Disconnect Switch Off (recommended by CSA B167)						
22	Stored Rigging Properly						
23	Dated & Signed daily log book						
Comments:							
On	erator Signature:	Date:	Time:				
Uυ	EIALUI SIRIIALUIE.	Date.	illile.				

Supervisor Signature: \_\_\_\_\_ Date: \_\_\_\_\_ Time: \_\_\_\_\_